

April 24, 2009, St. Louis, MO



Evaluation of Concrete Pavement Repair Using Precast Technology in Virginia

Shabbir Hossain

Research Scientist

Celik Ozyildirim

Principal Research Scientist

*A partnership of the Virginia Department of Transportation
and the University of Virginia since 1948*

Purpose and Scope

Repair of Distressed Concrete Pavement

- US Route 60 in Virginia near Jamestown
- Precast Slab without Prestressing
- Difficulties Encountered
- Lessons Learned

New Demonstration Project

- Interstate I-66 in Virginia near Washington, D.C.
- Compare Three Options:
 - Cast-in-place
 - Precast Slab without Prestressing (PCP)
 - Precast Prestressed/ Post-tensioned Slab (PPCP)
- FHWA *Highways for LIFE* demonstration

US 60 Project

US 60 Eastbound - Constructed in 1948

- 9-inch-thick JRCPC
- 30-ft joint spacing
- Supported on 6-inch of soil cement



US 60 Project

Fabrication: Off-site

- Six PCP slabs: 12' x 6'
- 8.5-inch plain concrete (less than old 9-inch)
- Class A3 concrete
 - Air entrained
 - 3000 psi compressive strength (28 days)

**3 slabs with
preinstalled dowel**

**3 slabs with dowel
bar retrofit**



US 60 Project - Installation

- Removal of old pavement and loose soil cement



Precast slab was lifted and placed with an excavator



US 60 Project - Jointing

Pre-installed dowels – 3 slabs

- Three in each wheel path
- Receiving end in existing slab was slotted before placement
- Dowels aligned in the slot –difficulty encountered
- Slots filled with high-strength general purpose Grout
 - 7-day bond strength 1000psi & compressive strength 4000psi



US 60 Project - Jointing

- **Dowel bar retrofit – 3 slabs**
 - Dowel bars were installed in the wheel path after slab placement
 - Old and new slab slotted together
 - Dowel bars were placed and grouted
- **Joints were sealed with silicone over the backer rod**



US 60 Project - Evaluation

Performance evaluation – 2 weeks and 1.5 years

- Visual condition survey
 - Cracks and spalls in the slab and grouted area
- Load transfer efficiency (LTE) – FWD
- Ride quality, IRI – High speed profiler
- Two weeks after construction
- Again at 1.5 years

Concrete Strength

- Compressive strength from two cylinders
 - 27 days: 4,720 psi and 4,706 psi

US 60 Project - Performance

Two weeks after construction

- **Visual condition survey**
 - Problems with leveling – as much as 1/4th inch
- **Ride quality – high speed profiler**
 - Average of 15 to 20 ft surrounding the precast slab
 - Average 130 to 270 in/mile for all six slabs
 - VDOT spec max allowable 110 in/mile for non-interstate roadway
- **Load Transfer Efficiency (LTE) – FWD**
 - 12 to 70 percent
 - Five slabs has less than 50% LTE
- **Dowel bars are not secured properly**
 - Improper construction practice
 - Grout problem

US 60 Project - Performance

Visual condition survey @ 1.5 years

- Cracks and spalls in grouted area (12 dowels/ slab)
 - Retrofit – 3 slabs
 - Slab 1: 9 of 12 cracked and 6 of 12 spalled
 - Slab 2: 12 of 12 cracked and 0 of 12 spalled
 - Slab 3: 12 of 12 cracked and 9 of 12 spalled
 - Preinstalled – 3 slabs
 - Slab 4: 3 of 12 cracked and 2 of 12 spalled
 - Slab 5: 2 of 12 cracked and 1 of 12 spalled
 - Slab 6: 7 of 12 cracked and 1 of 12 spalled
 - Preinstalled was relatively better than retrofit
- Lack of proper joint between old and new slabs

US 60 Project - Performance

Visual condition survey @ 1.5 years

- **Slab condition (6 slabs)**
 - **Retrofit – 3 slabs**
 - No major slab distress
 - Only one slab has minor edge break
 - **Preinstalled – 3 slabs**
 - Cracks propagated from dowel
 - Mid slab crack in 2 slabs
 - **Dowel misalignment and poor load transfer**



US 60 Project - Performance

Visual condition survey @ 1.5 years

- Lack of proper joint between old and new slabs
 - Silicon joint materials were missing in grouted area
 - Sealer surface was depressed up to 1 inch
 - Poor load transfer



Demo on I-66

Three repair options Near Washington D.C.

- **Precast prestressed concrete panel (PPCP)**
 - Four lane 1000 ft section on I-66W near Jermantown Rd
- **Precast concrete panel (PCP)**
 - 2000 ft on right lane of RAMP from I-66W to US 50W
- **Conventional cast-in-place repair**
 - Rest of the ramp (both right and left lanes)



Demo on I-66

I-66: JRCP Constructed in 1960s

- Mid slab cracks, spalls and joint problems

- Thickness
 - On the Ramp: 9-inch-thick
 - On mainline: 9 to 11-inch
- 6-inch of aggregate subbase
- Supported on 6-inch of soil cement



Demo on I-66

FHWA highways for LIFE program

- Received \$1 million funding from FHWA
- FHWA technology support

I-66

- \$5 million rehab work
- Awarded to be build during this year's construction
- VDOT's NOVA district supervision
- Special provision/ spec
 - Recommendations of AASHTO TIG Lead State Team
- No proprietary system was specified but allowed
- Pre-approval and trial installation required for PCP

Demo on I-66

PPCP

- FHWA technology support
- Prestressed at the plant and post-tension on the job
 - 160 ft post-tensioned with expansion joint
- Two lane at a time to maintain traffic
- Connection with old pavement
 - Dowel bar retrofit with #5 x 30" tie bars @ 16" C/C
 - LTE with FWD > 80%
- Connection between lanes
 - #5 x 30" tie bar with grout-filled mechanical coupler
- Post-tensioning tendon grout
 - Post-Tensioning Institute Spec (Class C grout)
- Diamond grinding
- #10 coarse aggregate – thickness difference

Demo on I-66

Proper connection for PCP

- **LTE using FWD > 80%**
 - **Between old and new slab**
 - **Between new slabs and lanes**
- **Fill grout for dowel bar – according to manufacturer's written instruction**
- **Completeness of fill**
 - **Inspection of core through dowel bar – at least two**

Reinforced precast slab (PCP)

- **Max reinforcement 18-inch C/C**
- **2-inch minimum cover**
- **Steel to concrete ratio is 0.0014**

Demo on I-66

Allowable dimensional tolerance for PCP

- 1/8 to 1/4 th inch

Slab support for PCP

- Precisely graded bedding material
- Cementitious support grout or urethane ploymer grout
- Underslab grouting to fill any isolated small voids
 - Preapproved prepackaged non-shrink grout
 - Follow manufacturer's recommendation
 - Minimum compressive strength 200 psi in 24 hours

Diamond grinding required

Demo on I-66

Evaluation

- **Annually**
- **Visual (or video logging) condition/ distress survey**
- **LTE with FWD**
- **Ride quality/ smoothness**
- **Possible instrumentation**
 - **Temperature gage**
 - **Moisture gage**
- **Traffic control**
 - **Night time closure only**
 - **Two lanes on I-66 at a time**
 - **One lane at a time on the RAMP**

Conclusions

- **Precast technology another rehab option**
 - Workable in limited lane closures
 - Construction problems need to be resolved
- **Problems encountered in this limited study**
 - Aligning the dowels
 - Consolidating grout around the dowels
 - Poor load transfer
 - Need durable, strong, and non-shrink grout to provide longevity
- **Poor ride quality**
 - Mainly because of poor joint areas
 - Base leveling issues/ thickness tolerance
- **The new demonstration project will document and present information on placement and performance and enable comparison of cast-in-place, precast (PCP), and precast prestressed patches (PPCP)**



Thank you!

*A partnership of the **Virginia Department of Transportation**
and the **University of Virginia** since 1948*