

# CSUChico ITRP2 Wireless Deployment - Status (10/14/2008)



Network Operations / Communications Services - California State University, Chico

## State Buildings - Full Rollout

Building / Location	Number Complete	Install Total	Percentage Installed
A.E.W. Reception Center	1	1	100%
Acker Gymnasium	5	10	50%
Ayers Hall	4	8	50%
Ayrer Jay Hamilton Building	10	10	100%
Boiler Chiller Plant	1	2	50%
Brice House	1	1	100%
Butte Hall	15	15	100%
Colusa Hall	1	1	100%
Continuing Education Building	3	4	75%
Corporation Yard Buildings	7	7	100%
Glenn Hall	13	13	100%
Greenhouses	0	1	0%
Holt Hall	29	29	100%
Kendall Hall	2	17	12%
Langdon Engineering Center	7	12	58%
Laxson Auditorium	0	5	0%
Meriam Library	39	44	89%
Modoc Hall	5	10	50%
Netleton Stadium	1	4	25%
O'Connell Technology Center	12	15	80%
Performing Arts Center	10	16	63%
Physical Science Building	10	12	83%
Physical Sciences Headhouse	0	1	0%
Plumas Hall	16	16	100%
Sapp Hall	1	2	50%
Shurmer Gymnasium	1	3	33%
Sierra Hall & Annex	1	3	33%
Siskiyou Hall	2	6	33%
Soccer Stadium	0	1	0%
State Warehouse	1	3	33%

Building / Location	Number Complete	Install Total	Percentage Installed
Student Health Center	1	5	20%
Sylvester's Café	2	3	67%
Taylor Hall	1	6	17%
Tehama Hall	20	20	100%
Trinity Hall	2	7	29%
University Center	0	0	0%
University Farm	5	5	100%
Yolo Hall	15	15	100%
Yuba Hall	1	1	100%

## New State Buildings - Full Rollout

Building / Location	Number	Install	Percentage
Student Services Center	20	20	100%

## Foundation/AS/Auxiliary Buildings - Replacement Only

Building / Location	Number Complete	Install Total	Percentage Installed
25 Main St Building	1	1	100%
Bell Memorial Union	5	6	83%

## Housing Buildings - Replacement Only

Building / Location	Number Complete	Install Total	Percentage Installed
Esken Hall	1	1	100%
Konkow Hall	1	1	100%
Lassen Hall	2	2	100%
Mechoopda Hall	1	1	100%
Shasta Hall	2	2	100%
Whitney Hall	1	1	100%

Overall ITRP2 Install % >> **73.35%**

Housing & Foundation Replacement % >> **93.33%**