

I-15 Ontario PCC Rehabilitation Project

CPTP Conference

April 24, 2009


Jonathan den Hartog / Caltrans


E.B. Lee / UC Berkeley

David Lim / Caltrans

David Thomas / Parsons


I-15 Ontario Rehabilitation Project: D8





High-Traffic Urban Freeway

- 2003 ADT: 196,500
- Peak-volume: 7000/h
- 2013 ADT: 215,300
- Trucks: 6%



Project Photos



Damaged concrete pavement on freeway lanes




Damaged asphalt pavement on shoulder

Variety of Rehabilitation Techniques

- Concrete Materials and Mixes
 - Normal PCC
 - RSC (12-h curing-time mix)
 - FSHCC (4-h curing-time mix)
 - Precast (SuperSlab, FHWA HfL Grant)
- Closure and Detours
 - Detour on widened median (no lane closures)
 - Weekend closures: Connector areas
 - Nighttime partial closures: FSHCC (south area)
- Construction Approaches: Combination
 - Continuous-lane Reconstruction
 - Random-slab Replacement

PCC Cross-Section

Rapid Strength Concrete	345mm
AC Base	150mm
Subgrade	



* STA 32+50.000 TO STA 33+02.725

SOUTHBOUND

ROUTE 15

NORTHBOUND


STA 32+50.000 TO STA 32+93.732

Project Objectives and Approach

- Rehabilitate pavement with long-lasting concrete (various materials & approaches)
 - Caltrans LLPRS project (30+ years)
- Minimize disruption to traffic and surrounding businesses
- Performed a detailed analysis of various alternatives, from both a RUC (delay) and Agency cost perspective
- Model (network-simulation) the construction staging to evaluate the traffic impacts
 - Mesoscopic network analysis
 - Include analysis of local arterials

Tool: CA4PRS (FHWA-Technology)

Construction Analysis for Pavement Rehabilitation Strategies




State DOTs: FHWA
Free-license

More Information
Exhibit & Brochure

Staging Alternatives Compared

ID	Scenario	Construction Window	Closure Scheme
1	Original	55-hour Weekend + Weekdays	Median + Structure Widening
2	VA By-pass	55-hour Weekend	Split Detour
3	Rapid Rehab 1	55-hour Weekend	Full closure One roadbed
4	Rapid Rehab 2	Progressive Continuous	Full closure One roadbed
5	Traditional	8-hour Nighttime	Partial closure
6-1	Long-life CSOL	55-hour Weekend	Full closure One roadbed
6-2	Traditional AC Overlay	8-hour Nighttime	Partial closure

Alt 1: VA-study Original (Detour on Widened Median)






Alt 3,4: Rapid-Rehab Concept

55-hour Weekend / Continuous Full-closure

Traffic Roadbed (SB)


Construction Roadbed (NB)




Alt 6-1, 6-2: CSOL (AC Overlay)

6-1: Long-life, 6-2: Traditional

Traffic Roadbed (SB)



Construction Roadbed (NB)



CA4PRS

PCCP Deterministic - I-15 72-H (DEMONSTRATION)

Project Identifier: I-15 72-H (DEMONSTRATION)

Project Details | **Scheduling** | Resource Profile | Analysis

Mobilization

Mobilization (Hours): 4.0

Demobilization (Hours): 6.0

Construction Start Date: 3 / 1 / 2004

Construction Window...

Lag Times for Sequential Working Method

Demolition to New Base Installation (Hours): 2.0

PCCP Installation can begin before New Base Installation is Complete:

New Base Installation to PCCP Installation (Hours): 4.0

Lag Times for Concurrent Working Method

Demolition to PCCP Installation (Hours): 5.0

Demolition to New Base Installation (Hours): 9.0

New Base Installation to PCCP Installation (Hours): 6.0

Save Close

CA4PRS

Constructability and Productivity Analysis

File Options Window Help

PCCP Deterministic - I-15 72-H (DEMONSTRATION)

Project Identifier: I-15 72-H (DEMONSTRATION)

Project Details | Scheduling | Resource Profile | Analysis

Dump Truck (Demolition)		Batch Plant	
Rated Capacity (kg):	<input type="text" value="22000.0"/>	Capacity (cu. m):	<input type="text" value="150.0"/>
Trucks per Hour:	<input type="text" value="10.0"/>	Number of Plants:	<input type="text" value="1"/>
Packing Efficiency:	<input type="text" value="0.65"/>	End Dump Truck (PCC)	
Number of Team:	<input type="text" value="2.0"/>	Capacity (cu. m):	<input type="text" value="6.0"/>
Team Efficiency:	<input type="text" value="0.90"/>	Trucks per Hour:	<input type="text" value="15"/>
End Dump Truck (New Base)		Packing Efficiency:	<input type="text" value="1.00"/>
Capacity (cu. m):	<input type="text" value="7.0"/>	Paver	
Trucks per Hour:	<input type="text" value="8"/>	Speed (m/min):	<input type="text" value="2.0"/>
Packing Efficiency:	<input type="text" value="1.00"/>	Number of Pavers:	<input type="text" value="1"/>

CA4PRS

Constructability and Productivity Analysis

File Options Window Help

PCCP Deterministic - I-15 72-H (DEMONSTRATION)

Project Identifier: I-15 72-H (DEMONSTRATION)

Project Details | Scheduling | Resource Profile | Analysis

Construction Window

Weekend Closure

Nighttime Closure

Continuous Closure/Continuous Operation

Continuous Closure/Shift Operation

Curing Time


4-Hours

8-Hours

12-Hours

User Defined Hours

Working Method

Sequential Single Lane (T1) 

Sequential Single Lane (T2)


Sequential Double Lane (T1+T2)

Concurrent Single Lane (T1)

Concurrent Single Lane (T2)

Concurrent Double Lane (T1+T2)

Section Profile

203 mm (8 inches) 

254 mm (10 inches)

305 mm (12 inches)

User Defined

PCCP (mm):

Treated Base (mm):


Additional Demolition

Depth (mm):

Lane Widths

T1 Width (m):

T2 Width (m):



Schedule-Traffic Cost Comparison

CA4PRS Analysis Summary

Scenario	Closure Duration	Traffic*		Cost (\$millions)		Cost Ratio	
		RUC (\$M)	Delay (min)	Agency	Total**		
1	VA Original Median-Detour	35 weekends	3	16	78	79	100%
3	PCC 55-hour Weekend	35 weekends	119	363	83	123	156%
4	Progressive Continuous	8 weeks	123	363	77	118	149%
5	Traditional Nighttime	1,220 nights	133	22	88	133	168%
6	CSOL 55-hour weekend	20 weekends	69	363	60	83	105%

* With 30% demand reduction except nighttime (10%)

** Total cost = (1/3 RUC) + (Agency Cost)

Project Update (On-going)

- Bid Opened: December 11, 2008
 - Contractor: Security Paving Company
 - Low Bid: \$52M
 - Engineer's estimate: \$68M
- Construction Schedule: 2009-2010
 - Widening: Apr 2009 to Jan 2010
 - SB Rehab: Feb 2010 to Apr 2010
 - NB Rehab: May 2010 to Oct 2010
 - Precast: Jun, Jul 2010
 - Project Completion: Nov 2010

Construction-Staging Plans

- Pave the median and bridge-structures
- Shift SB traffic two lanes over into the median.
- Rehab outside lanes on weekdays
- Rehab ramps, connectors, weaving areas on 55-hour weekend closures
- Repeat for NB side
- Construction-Staging Traffic Analysis
 - Complicated process: 26 Stages
 - Up to 32 weekend closures
 - Too costly and time-consuming to analyze all
 - Choose ones with highest potential impact

Mesososcopic Simulation: DynamEq

- Mesoscopic Network Simulation
 - Equilibrium-based Mesoscopic Model
 - Useful for very large-scale applications
 - More detail than macroscopic
 - Less work to set up than microscopic
 - Base model from SCAG
 - Count data and 67 Traffic signals
 - Lane-level geometry
 - Intensive calibration process
- Objectives: TMP Implementation
 - Plan/revise detours
 - Identify 'problem' intersections
 - Improve with signal timing and COZEEP
 - Compare results with observe: Construction

Q & A: Thank you!